

ID	Task Name	Start	Finish	Duration	% Complete	Novem	Decem	Januar	Febru	March	April	May	June	July	August	Septe	Octobe	Novem	Decem	Januar	Febru	March	April	May	June	July	August	Septe	Octobe	Novem	Decem	Januar	Febru	March	April	May	
						Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
1	Flood Hydrology Project	Mon 3/12/07	Fri 23/04/10	625 days?	91%	[Gantt bar]																															
2	Effects on Upper Waikato Tributaries	Mon 3/12/07	Fri 28/11/08	260 days?	100%	[Gantt bar]																															
3	Topnet Model Draft Report	Mon 3/12/07	Wed 12/11/08	248 days	100%	[Gantt bar]																															
4	Expert Panel Review and update	Thu 13/11/08	Fri 21/11/08	7 days?	100%	[Gantt bar]																															
5	Phase I - Second Model Selection	Wed 23/04/08	Fri 25/07/08	68 days	100%	[Gantt bar]																															
6	Expert Panel Review	Mon 28/07/08	Mon 11/08/08	11 days?	100%	[Gantt bar]																															
7	PCG Sign Off (2nd. Model Specs)	Tue 12/08/08	Fri 29/08/08	14 days?	100%	[Gantt bar]																															
8	Second Model Phase II - Draft Report	Mon 1/09/08	Mon 17/11/08	56 days?	100%	[Gantt bar]																															
9	Expert Panel Review and update	Tue 18/11/08	Fri 28/11/08	9 days?	100%	[Gantt bar]																															
10	Flood Routing Through Hydro-dams	Mon 4/08/08	Thu 18/12/08	99 days?	100%	[Gantt bar]																															
11	Routing Model Specifications	Mon 4/08/08	Wed 1/10/08	43 days?	100%	[Gantt bar]																															
12	Expert Panel Review	Thu 2/10/08	Fri 31/10/08	22 days?	100%	[Gantt bar]																															
13	Routing Model Draft Report	Fri 5/12/08	Wed 10/12/08	4 days	100%	[Gantt bar]																															
14	Expert Panel Review	Thu 11/12/08	Thu 18/12/08	6 days?	100%	[Gantt bar]																															
15	PCG Meeting	Fri 19/12/08	Mon 22/12/08	2 days?	100%	[Gantt bar]																															
16	Effects on Lower Waikato	Mon 10/11/08	Thu 22/01/09	54 days?	100%	[Gantt bar]																															
17	Lower Waikato Model Specifications	Mon 10/11/08	Fri 21/11/08	10 days?	100%	[Gantt bar]																															
18	Expert Panel Review	Mon 24/11/08	Fri 28/11/08	5 days?	100%	[Gantt bar]																															
19	PCG sign off (Effects on U/W & Routing Specs, LW Specs)	Mon 1/12/08	Fri 5/12/08	5 days?	100%	[Gantt bar]																															
20	Lower Waikato Model Draft Report	Tue 23/12/08	Tue 13/01/09	16 days	100%	[Gantt bar]																															
21	Expert Panel Review	Wed 14/01/09	Tue 20/01/09	5 days?	100%	[Gantt bar]																															
22	Notify PCG of interim results of effects on LW	Wed 21/01/09	Thu 22/01/09	2 days?	100%	[Gantt bar]																															
23	Run 1958 Rainfall Temporal Pattern Scenario	Fri 1/05/09	Tue 14/07/09	53 days?	100%	[Gantt bar]																															
24	HEC-HMS Model	Fri 1/05/09	Mon 15/06/09	32 days	100%	[Gantt bar]																															
25	Run Catchment Model	Fri 1/05/09	Thu 28/05/09	20 days	100%	[Gantt bar]																															
26	TEP Comments and Feedback	Fri 29/05/09	Thu 4/06/09	5 days	100%	[Gantt bar]																															
27	Hydro Routing	Fri 5/06/09	Tue 9/06/09	3 days	100%	[Gantt bar]																															
28	Lower Waikato Modelling	Wed 10/06/09	Mon 15/06/09	4 days	100%	[Gantt bar]																															
29	Topnet Model	Mon 1/06/09	Tue 14/07/09	32 days?	100%	[Gantt bar]																															
30	Run Catchment Model	Mon 1/06/09	Fri 26/06/09	20 days?	100%	[Gantt bar]																															
31	TEP Comments and Feedback	Mon 29/06/09	Fri 3/07/09	5 days	100%	[Gantt bar]																															
32	Hydro Routing	Mon 6/07/09	Wed 8/07/09	3 days	100%	[Gantt bar]																															
33	Lower Waikato Modelling	Thu 9/07/09	Tue 14/07/09	4 days	100%	[Gantt bar]																															
34	Local Scale Effects in the Upper Waikato	Mon 29/06/09	Wed 15/07/09	13 days	100%	[Gantt bar]																															
35	Preliminary Analysis	Mon 29/06/09	Wed 1/07/09	3 days	100%	[Gantt bar]																															
36	Run Model	Thu 2/07/09	Mon 6/07/09	3 days	100%	[Gantt bar]																															
37	Report	Tue 7/07/09	Wed 8/07/09	2 days	100%	[Gantt bar]																															
38	TEP Comments and Feedback	Thu 9/07/09	Wed 15/07/09	5 days	100%	[Gantt bar]																															
39	Finalise Report to Draft for Comment Stage	Thu 16/07/09	Tue 19/01/10	134 days?	100%	[Gantt bar]																															
40	Draft Report	Thu 16/07/09	Fri 23/10/09	72 days	100%	[Gantt bar]																															
41	TEP Report Review	Mon 26/10/09	Fri 30/10/09	5 days	100%	[Gantt bar]																															
42	Final Draft Report to PCG	Tue 3/11/09	Fri 6/11/09	4 days	100%	[Gantt bar]																															
43	PCG meeting	Fri 13/11/09	Fri 13/11/09	0 days	100%	[Gantt bar]																															
44	Review simulations for consistency	Fri 13/11/09	Thu 10/12/09	20 days?	100%	[Gantt bar]																															
45	PCG Meeting	Tue 12/01/10	Tue 12/01/10	1 day	100%	[Gantt bar]																															
46	Draft for Comment Complete	Tue 22/12/09	Tue 19/01/10	21 days	100%	[Gantt bar]																															
47	Stakeholder Comment	Tue 2/02/10	Tue 23/03/10	36 days?	10%	[Gantt bar]																															
48	Update web page and prepare for release	Tue 2/02/10	Tue 2/02/10	1 day?	100%	[Gantt bar]																															
49	Stakeholder presentation	Thu 25/02/10	Thu 25/02/10	1 day	0%	[Gantt bar]																															
50	Receive Comments and Distribute to TEP for Consideration	Thu 4/03/10	Wed 10/03/10	5 days	0%	[Gantt bar]																															
51	Finalise report	Tue 16/03/10	Wed 17/03/10	2 days	0%	[Gantt bar]																															
52	PCG Meeting	Tue 23/03/10	Tue 23/03/10	1 day	0%	[Gantt bar]																															
53	Reporting	Thu 25/02/10	Fri 23/04/10	42 days	0%	[Gantt bar]																															
54	Liaison Subcommittees	Thu 25/02/10	Fri 12/03/10	12 days?	0%	[Gantt bar]																															
55	Report to Council	Wed 7/04/10	Fri 23/04/10	13 days?	0%	[Gantt bar]																															

